



 <http://www.instagram.com/prefeituraportel>
 Av. Duque de Caxias, 803 - Centro, Portel/PA,
68480-000
 (91) 3784-1760
 gabineteprefeito@portel.pa.gov.br
 <http://www.portel.pa.gov.br/>

Obra
ARQUIBANCADA

Descrição	Total Por Etapa	30 DIAS	60 DIAS	90 DIAS	120 DIAS
MOBILIZAÇÃO E DESMOBILIZAÇÃO	1.423,60 0,29%	1.423,60 100%			
SERVIÇOS PRELIMINARES	3.104,47 0,62%	3.104,47 100%			
CANTEIRO DE OBRAS	19.661,79 3,94%	19.661,79 100%			
MOVIMENTO DE TERRA	15.983,51 3,20%	7.991,76 50%	7.991,76 50%		
FUNDAÇÕES CONCRETO ARMADO SAPATAS	71.814,53 14,39%	35.907,27 50%	35.907,27 50%		
CONCRETO ARMADO VIGAS BALDRAMES	21.001,99 4,21%	10.501,00 50%	10.501,00 50%		



 <http://www.instagram.com/prefeituraportel>
 Av. Duque de Caxias, 803 - Centro, Portel/PA,
68480-000
 (91) 3784-1760
 gabineteprefeito@portel.pa.gov.br
 <http://www.portel.pa.gov.br/>

SUPERESTRUTURA - CONCRETO ARMADO LAJE DA ARQUIBANCADA	93.550,43 18,75%	28.065,13 30%	28.065,13 30%	37.420,17 40%
CONCRETO ARMADO PILARES	56.167,01 11,26%	22.466,80 40%	16.850,10 30%	16.850,10 30%
SISTEMA DE VEDAÇÃO VERTICAL	41.219,96 8,26%	12.365,99 30%	12.365,99 30%	16.487,98 40%
REVESTIMENTOS	22.562,10 4,52%	4.512,42 20%	9.024,84 40%	9.024,84 40%
SISTEMAS DE COBERTURA	88.597,61 17,76%		35.439,04 40%	53.158,57 60%
SISTEMA DE PISOS	29.030,32 5,82%		11.612,13 40%	17.418,19 60%
PINTURA E ACABAMENTOS	30.943,35 6,20%		9.283,01 30%	21.660,35 70%



<http://www.instagram.com/prefeituraportel>
Av. Duque de Caxias, 803 - Centro, Portel/PA,
68480-000
(91) 3784-1760
gabinete.prefeito@portel.pa.gov.br
<http://www.portel.pa.gov.br/>

SISTEMA DE PROTEÇÃO CONTRA DESCARGAS ATMOSFÉRICAS - SPDA	2.219,32				2.219,32
	0,44%				100%
SERVIÇOS FINAIS	1.716,00				1.716,00
	0,34%				100%
TOTAL	498.995,99	78.589,88	121.810,36	122.640,24	175.955,52
ACUMULADO		-	200.400,23	323.040,47	498.995,99
% SIMPLES		15,75%	24,41%	24,58%	35,26%
%ACUMULADO		-	40,16%	64,74%	100,00%

Logabolo Servet Costa Rolim
Engº Civil CREA 12605-D/P
Matricula 002500/Efetivo
Prefeitura Municipal de Portel